

Total # of Projects with CESIR complete between 1/1/2022 and 6/30/2022 = 117

CESIR Criteria	#Systems Pass	#Systems Fail
Overvoltage< 105%	117	0
Undervoltage> 95%	117	0
Substation Regulation for Reverse Power	110	7
Feeder regulation for reverse power	114	3
Fluctuation<3% steady state from proposed generation on feeder	117	0
Fluctuation<5% steady state from aggregate DER on-substation bus	117	0
Fluctuation regulator tap movement	117	0
Flicker Screen H	117	0
Thermal (continuous current)	117	0
Withstand (fault current)	114	3
Unintentional Islanding	117	0
Protective device coordination	103	14
Fault Sensitivity	117	0
Ground Fault Detection	117	0
Overvoltage - Distribution System Fault	117	0
Overvoltage - Transmission System Fault	117	0
Effective Grounding	117	0
Required EMS Visibility for Generation Sources	82	35
Other	115	2